



Town of Chatham
Office of the Select Board
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – April 17, 2021

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this spring will include force main installation, sewer installation, limited water main work, and pump station work.

Work for the week of April 19th – April 23rd: *Work is planned for Monday 4/19 – Patriots' Day*

1C – 3 & 4:

- Continue sewer testing – tentative roads include Uncle Alberts Drive and Linden Tree Lane
- Preparation for full width road reconstruction and paving on Smith Street and Bay View Street. Road preparation for paving on Lime Hill Road and Christopher Harding Lane
- Continue raising of castings on Carolyn Drive, Barbara Drive, White Pond Road, Captain Richards Way and Snow Lane
- Continue intermittent pump station/site work at Sky Way, Perch Pond Road, Balfour Lane, and Wilfred Road

1D – 1: *No Work Monday 4/19 - Patriots' Day*

- Continued intermittent work at pumping station site on Meetinghouse Road

One Week Look Ahead (4/26 – 4/30):

1C – 3 & 4:

- Continue sewer testing – tentative roads include Lime Hill Road and Christopher Harding Lane
- *Tentative* continue preparation for full width road reconstruction on Christopher Harding Lane. Road paving schedule to be determined.
- Continue intermittent pump station/site work at Sky Way, Perch Pond Road, Balfour Lane, and Wilfred Road

1D – 1:

- Continued intermittent work at pumping station site on Meetinghouse Road

Two Week Look Ahead (5/3 – 5/7):

1C – 3 & 4:

- Continue sewer testing – tentative road includes Snow Lane
- *Tentative* preparation for full width road reconstruction. Road paving schedule to be determined.
- Continue intermittent pump station/site work at Sky Way, Perch Pond Road, Balfour Lane, and Wilfred Road

1D – 1:

- Continued intermittent work at pumping station site on Meetinghouse Road

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###