



# Town of Chatham

Office of the Selectmen  
Town Manager  
549 Main Street  
Chatham, MA 02633



Jill R. Goldsmith  
TOWN MANAGER  
[jgoldsmith@chatham-ma.gov](mailto:jgoldsmith@chatham-ma.gov)

Tel: (508) 945-5105  
Fax: (508) 945-3550  
[www.chatham-ma.gov](http://www.chatham-ma.gov)

## **NEWS RELEASE**

FOR IMMEDIATE RELEASE – April 2, 2021

### **Media Contact:**

Robert Duncanson, Ph.D., Director of Health & Natural Resources  
Town of Chatham  
(508) 945-5165  
[rduncanson@chatham-ma.gov](mailto:rduncanson@chatham-ma.gov)

---

### **For Immediate Release**

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this spring will include force main installation, sewer installation, limited water main work, and pump station work.

### **Work for the week of April 5<sup>th</sup> – April 9<sup>th</sup>:**

#### **1C – 3 & 4:**

- Continue sewer work and testing on Heritage Lane
- Continue sewer testing – tentative roads include Smith Street and Bay View Street
- \*Tentative\* preparation for full width road reconstruction/paving beginning on White Pond Road. Project paving schedule for roads to be determined.
- Continue intermittent pump station work at Sky Way, Perch Pond Road, and Balfour Lane

#### **1D – 1:**

- Continued intermittent work at pumping station site on Meetinghouse Road

### **One Week Look Ahead (4/12 – 4/16):**

#### **1C – 3 & 4:**

- Continue sewer testing – tentative roads include Bay View Street and Uncle Alberts Drive
- \*Tentative\* preparation for full width road reconstruction/paving. Project paving schedule for roads to be determined.

- Continue intermittent pump station work at Sky Way, Perch Pond Road, and Balfour Lane

**1D – 1:**

- Continued intermittent work at pumping station site on Meetinghouse Road

**Two Week Look Ahead (4/19 – 4/23):**

**1C – 3 & 4:**

- Continue sewer testing – roads to be determined.
- \*Tentative\* preparation for full width road reconstruction/paving. Project paving schedule for roads to be determined.
- Continue intermittent pump station work at Sky Way, Perch Pond Road, and Balfour Lane

**1D – 1:**

- Continued intermittent work at pumping station site on Meetinghouse Road

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###