



Town of Chatham

Office of the Selectmen
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – April 30, 2021

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

For Immediate Release

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this spring will include force main installation, sewer installation, limited water main work, and pump station work.

Work for the week of May 3rd – May 7th:

1C – 3 & 4:

- Continue sewer testing – roads include Lime Hill Road, Christopher Harding Lane, and Snow Lane.
- Road milling is planned for the following roads – Vineyard Avenue, Waveland Avenue, Lime Hill Road, Ell Street, Sky Way, Wilfred Road, and Cynthia Drive. Paving schedule to be determined.
- Continue intermittent pump station/site work at Sky Way, Perch Pond Road, Balfour Lane, and Wilfred Road.

1D – 1:

- Continued intermittent work at pumping station site on Meetinghouse Road

One Week Look Ahead (5/10 – 5/14):

1C – 3 & 4:

- *Tentative* road paving on previously milled roads – schedule to be determined.
- Continue intermittent pump station/site work at Sky Way, Perch Pond Road, Balfour Lane, and Wilfred Road.

1D – 1:

- Continued intermittent work at pumping station site on Meetinghouse Road

Two Week Look Ahead (5/17 – 5/21):

1C – 3 & 4:

- *Tentative* roadway cleanup and site restoration – areas to be determined.
- Continue intermittent pump station/site work at Sky Way, Perch Pond Road, Balfour Lane, and Wilfred Road.

1D – 1:

- Continued intermittent work at pumping station site on Meetinghouse Road

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###