



Town of Chatham

Office of the Selectmen
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – December 11, 2020

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

For Immediate Release

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this fall and winter will include force main installation, sewer installation, limited water main work, and pump station work.

Work for the week of December 14th – 18th:

1C – 3 & 4:

- Continue sewer service lateral work on Vineyard Avenue.
- Continue pump station/site work at Sky Way, Wilfred Road, Perch Pond Road, and Balfour Lane.

1D – 1:

- Continue working at pumping station site
- Continue restoration at various locations

One Week Look Ahead (12/21 – 12/25): *1/2 Day Work on 12/24, No Work on 12/25 – Christmas Holiday*

1C – 3 & 4:

- Continue sewer service lateral work on Smith Street and Bay View Street.
- Continue pump station/site work at Sky Way, Wilfred Road, Perch Pond Road, and Balfour Lane.

1D – 1:

- Continue working at pumping station site
- Continue restoration at various locations

Two Week Look Ahead (12/28 – 1/1): *1/2 Day Work on 12/31, No Work on 1/1 – New Year’s Holiday*

1C – 3 & 4:

- Continue sewer service lateral work on Bay View Street and Waveland Avenue.
- Continue pump station/site work at Sky Way, Wilfred Road, Perch Pond Road, and Balfour Lane.

1D – 1:

- Continue working at pumping station site
- Continue restoration at various locations

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor’s actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town’s website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###