



Town of Chatham

Office of the Selectmen
Town Manager
549 Main Street
Chatham, MA 02633



Jill R. Goldsmith
TOWN MANAGER
jgoldsmith@chatham-ma.gov

Tel: (508) 945-5105
Fax: (508) 945-3550
www.chatham-ma.gov

NEWS RELEASE

FOR IMMEDIATE RELEASE – January 3, 2020

Media Contact:

Robert Duncanson, Ph.D., Director of Health & Natural Resources
Town of Chatham
(508) 945-5165
rduncanson@chatham-ma.gov

Sewer Construction Update

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this winter will include force main installation, sewer installation, limited water main work and pump station work.

Work for the week of January 6th – January 10th:

1C – 3 & 4:

- Continue Gravity Sewer Installation at Perch Pond Road (Gravel Roadway Area)
- Continue Low Pressure Sewer Laterals on Wilfred Road Area

1D – 1:

DETOUR

- Continue work on Meetinghouse Road – Gravity Sewer Installation

One Week Look Ahead (1/13 – 1/17):

1C – 3 & 4:

- Continue Gravity Sewer Installation at Perch Pond Road (Gravel Roadway Area)
- Continue Low Pressure Sewer Laterals on Wilfred Road Area

1D – 1:

***DETOUR ***

- Continue work on Meetinghouse Road – Gravity Sewer Installation

Two Week Look Ahead (1/20 – 1/24):

1C – 3 & 4:

- Continue Gravity Sewer Installation at Perch Pond Road (Gravel Roadway Area)
- Complete Low Pressure Sewer Laterals on Wilfred Road Area
- Commence Gravity Sewer Laterals on Jeannette Dr., Barbara Dr., and Ethelma Drive

1D – 1:

***DETOUR ***

- Commence work on Meetinghouse Road – Gravity Sewer Installation heading North towards Old Queen Anne Road

DETOUR - Meetinghouse Road (Rt. 137) is closed to through traffic between Old Queen Anne Road and Morton Road. Detour route is from Old Queen Anne Road to Sam Ryder Road to Middle Road (or Sam Ryder Road to Main Street/Rt. 28).

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###