



# Town of Chatham

Office of the Selectmen  
Town Manager  
549 Main Street  
Chatham, MA 02633



Jill R. Goldsmith  
TOWN MANAGER  
[jgoldsmith@chatham-ma.gov](mailto:jgoldsmith@chatham-ma.gov)

Tel: (508) 945-5105  
Fax: (508) 945-3550  
[www.chatham-ma.gov](http://www.chatham-ma.gov)

## NEWS RELEASE

FOR IMMEDIATE RELEASE – October 23, 2020

### **Media Contact:**

Robert Duncanson, Ph.D., Director of Health & Natural Resources  
Town of Chatham  
(508) 945-5165  
[rduncanson@chatham-ma.gov](mailto:rduncanson@chatham-ma.gov)

---

### For Immediate Release

Chatham – C.C. Construction, Inc. will be continuing work for the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work for the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this fall will include force main installation, sewer installation, limited water main work and pump station work.

### **Work for the week of October 26<sup>th</sup> – 30<sup>th</sup>:**

#### **1C – 3 & 4:**

- \*Tentative\* road work beginning mid-week to include lowering manhole covers in Ethelma, Barbara, Carolyn, and Jeanette Drives neighborhood and Perch Pond Road/Jeanette Road.

#### **1D – 1: \*One Lane Alternating Traffic\***

- Continue final paving operations
  - Asphalt paving will continue through October 27<sup>th</sup>
- Continue working at pumping station site

### **One Week Look Ahead (11/2 – 11/6):**

#### **1C – 3 & 4:**

- Continue road work to include lowering manhole covers and pavement preparation (reclaiming/grading work) in Ethelma, Barbara, Carolyn, and Jeanette Drive neighborhood and Perch Pond Road/Jeanette Road.

**1D – 1:**

- Continue working at pumping station site

**Two Week Look Ahead (11/9 – 11/13): \*NO Work on 11/11 – Veteran’s Day\***

**1C – 3 & 4:**

- Continue road work to include lowering manhole covers and pavement preparation (reclaiming/grading work) in Ethelma, Barbara, Carolyn, and Jeanette Drive neighborhood, Perch Pond Road/Jeanette Road, and Balfour Lane.
- Continue sewer service lateral work on Vineyard Avenue.
- Continue pump station work at Sky Way Pump Station.

**1D – 1:**

- Continue working at pumping station site

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor’s actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town’s website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###