



# Town of Chatham

Office of the Selectmen  
Town Manager  
549 Main Street  
Chatham, MA 02633



Jill R. Goldsmith  
TOWN MANAGER  
[jgoldsmith@chatham-ma.gov](mailto:jgoldsmith@chatham-ma.gov)

Tel: (508) 945-5105  
Fax: (508) 945-3550  
[www.chatham-ma.gov](http://www.chatham-ma.gov)

## **NEWS RELEASE**

FOR IMMEDIATE RELEASE – November 13, 2020

### **Media Contact:**

Robert Duncanson, Ph.D., Director of Health & Natural Resources  
Town of Chatham  
(508) 945-5165  
[rduncanson@chatham-ma.gov](mailto:rduncanson@chatham-ma.gov)

---

### **For Immediate Release**

Chatham – C.C. Construction, Inc. will be continuing work on the Oyster Pond Sewer Extension, Phase 1C – 3 & 4 Project and Robert B. Our Co., Inc. will be continuing work on the Phase 1D-1: Chatham-Harwich Regionalization Connection Project as outlined below. Work this fall will include force main installation, sewer installation, limited water main work, and pump station work.

#### **Work for Saturday, November 14<sup>th</sup>: 1C – 3 & 4:**

- Pavement preparation planned for Balfour Lane.

#### **Work for the week of November 16<sup>th</sup> – 20<sup>th</sup>:**

##### **1C – 3 & 4:**

- Continue road work to include pavement preparation/installation on Balfour Lane.
- Continue road work on Jeanette Road and Perch Pond Road (existing paved areas only).
- Continue pump station at Perch Pond Road.

##### **1D – 1:**

- Continue working at pumping station site
- Paving of driveway aprons at various locations

**One Week Look Ahead (11/23 – 11/27): \*No Work on 11/26 or 11/27 – Thanksgiving Holiday\***

**1C – 3 & 4:**

- Continue road work for Ethelma, Barbara, Carolyn Drives neighborhood.
- Continue road work for Jeanette Road/Perch Pond Road areas (existing paved areas only).
- Continue pump station at Balfour Lane and Sky Way.

**1D – 1:**

- Continue working at pumping station site

**Two Week Look Ahead (11/30 – 12/4):**

**1C – 3 & 4:**

- Continue road work to include pavement preparation/installation on Ethelma, Barbara, Carolyn Drives neighborhoods.
- Continue road work in include pavement preparation/installation on Perch Pond Road/Jeanette Road areas (existing paved areas only).
- Continue sewer service lateral work on Vineyard Avenue.
- Continue pump station work at Perch Pond Road and Balfour Lane.

**1D – 1:**

- Continue working at pumping station site

Please note that this is a projected schedule and will be adjusted accordingly based on the Contractor's actual progress and the weather. On an as needed basis auxiliary crews will be performing testing, installing inverts, raising castings, paving, and performing general cleanup at various locations throughout the project area.

Roads will be passable at the end of each day. Police Details and Contractors will work with residents to ensure their needs for access are addressed.

Police Details and signage will be in-place to assist motorists in reaching their destination.

Normal work hours are 7:00 AM to 4:00 PM Monday to Friday, weather permitting, unless otherwise noted.

We encourage you to visit the sewer construction project web site for updated schedule information and weekly press releases at: <http://www.chathamscproject.info> and the Town's website for additional information regarding the CWMP and other important projects and events in the Town at: <http://www.chatham-ma.gov>.

Thank you for your patience and cooperation during this important project to restore and protect our environment.

###